

IMPERIAL CHARTER YACHTING SERVICES

DUBAI · TRADE LICENCE 960574

RESTORATION & REFIT DOSSIER

Van Dutch 40

A complete technical restoration of an icon

DECEMBER 2023 — JULY 2024

28

DOCUMENTED WORKS

6

SYSTEM GROUPS

8

MONTHS PROGRAMME

TOTAL INVESTMENT

in excess of USD 120,000

Propulsion · Electrical · Navigation · Hull · Plumbing · Exterior

A Stem-to-Stern Restoration Programme

Between **December 2023 and July 2024**, this Van Dutch 40 underwent a comprehensive, eight-month restoration and refit programme covering every major system on board. This was not cosmetic refresh work: the programme reached into the propulsion train, the complete electrical architecture, the navigation and entertainment suites, the full plumbing and fresh-water system, and the hull and exterior finish. **In total, twenty-eight individual works were completed, at an investment in excess of USD 120,000.**

The guiding principle of the refit was simple: where a component showed wear, it was rebuilt or replaced — not patched. The electrical system was rebuilt in its entirety, the navigation and audio systems were replaced with modern equipment, the gearboxes were rebuilt with full replacement kits, and the hull was restored and refinished. The result is a 2011 hull that runs, handles, and presents to a standard far beyond its model year.

28	6	100%	\$120K+
WORKS COMPLETED	SYSTEM GROUPS	ELECTRICS REBUILT	INVESTED

PROGRAMME AT A GLANCE

I	Propulsion & Drivetrain	Turbocharger rebuild, full gearbox rebuilds, complete engine maintenance, damper couplings, exhaust lining — nine major works.
II	Running Gear & Trim	Propellers reconditioned and polished; interceptor trim system newly installed for improved planing and ride.
III	Electrical & Power	Complete rebuild of the on-board electrical system: generator, inverter-charger, battery banks, charging and protection.
IV	Navigation & Entertainment	Navigation electronics replaced; on-board audio fully modernised to current streaming standards.
V	Plumbing & Water Systems	Fresh-water system renewed end to end: hydrophore, all pumps, plumbing runs, and water heater.
VI	Hull & Exterior	Fiberglass restoration and full polish, repainted glass frames, new tinting, modified canopy.

I Propulsion & Drivetrain

NINE WORKS · ENGINES, GEARBOXES & TRANSMISSION LINE

The heart of the programme. Rather than servicing around known wear points, the propulsion train was opened up and rebuilt at component level — from forced induction through to the gearboxes and exhaust line.

Turbocharger Rebuild

The turbochargers were removed and fully rebuilt rather than simply inspected, restoring factory boost characteristics, throttle response, and thermal reliability under sustained load.

Turbocharger Control Repair

The boost control system was repaired and recalibrated, ensuring the rebuilt turbochargers deliver consistent, correctly regulated charge pressure across the full operating range.

Complete Engine Maintenance

Both engines received a complete maintenance cycle — the full scheduled service programme carried out in one pass, bringing all engine service points current as of the refit.

Gearbox Rebuild with Replacement Kits

Both gearboxes were rebuilt using full replacement kits — not a partial reseal, but a proper internal rebuild restoring the transmissions to as-overhauled condition.

Trolling Control Repair

The trolling valve control on the gearboxes was repaired, restoring smooth slow-speed manoeuvring — essential for precise marina handling and low-speed cruising comfort.

Gearbox Oil Change

Following the rebuilds, both gearboxes were filled with fresh oil to specification, completing the transmission overhaul with a clean lubrication baseline.

Damper Coupling Replacement

The damper couplings between engines and gearboxes were replaced outright, eliminating drivetrain vibration at its source and protecting the rebuilt transmissions from torsional shock.

Exhaust Lining Replacement

The exhaust lining was replaced, restoring thermal insulation and protection along the exhaust run — a safety- and longevity-critical item frequently neglected on vessels of this age.

Engine Cover Lift Repair

The engine cover lift mechanism was repaired, restoring safe, reliable access to the engine compartment for inspection and routine service.

II Running Gear & Trim

THREE WORKS · PROPELLERS & DYNAMIC TRIM

Propeller Dressing

Both propellers were professionally dressed — reconditioned to restore correct blade geometry and pitch, recovering the efficiency and smoothness lost to years of service.

Propeller Polishing

Following dressing, the propellers were polished to a fine finish, reducing drag and cavitation and contributing directly to fuel efficiency and vibration-free running.

Interceptor System Installation

A new interceptor trim system was installed — an upgrade, not a repair — giving the vessel modern dynamic trim control: faster time to plane, a more level ride, and improved fuel economy.

III Electrical & Power Systems

FIVE WORKS · COMPLETE REBUILD OF ON-BOARD ELECTRICS

The single most far-reaching element of the refit: the on-board electrical architecture was rebuilt end to end, with aged wiring and components replaced throughout. Generation, storage, charging, conversion, and circuit protection were addressed as one coherent system — the five works below sit on top of that complete rebuild.

Generator Repair

The generator was repaired and returned to full output, securing independent power generation for air conditioning, refrigeration, and house loads away from shore power.

Inverter-Charger Repair

The inverter-charger unit was repaired, restoring clean AC power from the battery banks and correct multi-stage charging when connected to shore or generator power.

Service Battery Replacement

The service battery bank was replaced in full, giving the house systems — lighting, pumps, electronics, audio — a fresh, full-capacity energy reserve.

Engine Battery Charger Installation

A dedicated charger for the engine starting batteries was newly installed, ensuring the start banks are maintained independently of house loads — reliable cold starts, every time.

Fuse Replacement

Circuit protection was renewed with replacement of fuses throughout, completing the electrical rebuild with fresh, correctly rated protection across all circuits.

IV Navigation & Entertainment

TWO WORKS · HELM ELECTRONICS & ON-BOARD AUDIO

Navigation Electronics Replacement

The navigation suite was replaced with current-generation equipment, bringing chartplotting and situational awareness at the helm up to modern standards — not updated, but replaced.

Audio System Modernisation

The entertainment system was fully modernised, transforming on-board audio into a contemporary, streaming-ready installation worthy of the Van Dutch's reputation as a social platform.

V Plumbing & Water Systems

FOUR WORKS · FRESH-WATER SYSTEM RENEWED END TO END

Water systems are where deferred maintenance hides on most vessels of this age. Here, the opposite approach was taken: the entire fresh-water installation was renewed as a system.

Hydrophore Replacement

The hydrophore (water pressure unit) was replaced, restoring strong, consistent water pressure throughout the vessel — galley, head, and deck shower alike.

Replacement of All Pumps

Every pump on board was replaced — not selectively, but all of them — removing the single most common failure category on a hull of this age in one decisive step.

Plumbing Replacement

The plumbing itself was replaced, eliminating aged hoses, fittings, and connections and giving the renewed pumps and pressure system a sound network to serve.

Boiler Repair

The water heater was repaired, restoring reliable hot water to the shower and galley — completing the fresh-water system from tank to tap.

VI Hull & Exterior

FIVE WORKS · STRUCTURE, FINISH & PRESENTATION

The Van Dutch 40 is, above all, a design statement — and the exterior programme treated it as one, pairing structural fiberglass work with finish-level detailing.

Fiberglass Restoration

The fiberglass was professionally restored, addressing the wear, stress marks, and surface defects that accumulate over a decade of service and returning the hull to sound, fair condition.

Hull Polishing

Following restoration, the hull and topsides received a full compound and polish, restoring the deep gloss that defines the Van Dutch profile on the water.

Glass Frame Repainting

The glass frames were repainted, removing oxidation and wear from one of the most visually prominent trim elements on the vessel.

Tinting Replacement

The window tinting was replaced throughout, restoring a uniform, factory-fresh appearance to the glazing while improving cabin comfort under the Gulf sun.

Canopy Modification

The canopy was modified to improve shade coverage and usability — a practical upgrade tailored to year-round operation in the UAE climate.

*Where a component showed wear, it was rebuilt or replaced —
not patched.*

That principle, applied twenty-eight times over eight months.

VAN DUTCH 40 · RESTORATION PROGRAMME · 2023–2024

PROGRAMME SUMMARY

The Investment, In Full

Twenty-eight works across six system groups, **December 2023 — July 2024**. Nothing below is planned or pending — every line was completed.

SYSTEM GROUP	SCOPE COMPLETED	WORKS
I · Propulsion & Drivetrain	Turbocharger rebuild & control repair, complete engine maintenance, gearbox rebuilds with replacement kits, trolling control, gearbox oil, damper couplings, exhaust lining, engine cover lift	9
II · Running Gear & Trim	Propeller dressing and polishing; new interceptor trim system installed	3
III · Electrical & Power	Electrical system rebuilt end to end: generator and inverter-charger repairs, service batteries replaced, engine battery charger installed, fuses renewed	5
IV · Navigation & Entertainment	Navigation electronics replaced; audio system fully modernised	2
V · Plumbing & Water	Hydrophore replaced, all pumps replaced, plumbing renewed, boiler repaired	4
VI · Hull & Exterior	Fiberglass restoration, full polish, glass frames repainted, tinting replaced, canopy modified	5
Total Programme	December 2023 — July 2024 · All works completed	28

TOTAL RESTORATION INVESTMENT

In excess of USD 120,000

Covering parts, equipment, and professional labour across all six system groups — led by the electrical rebuild, the propulsion and gearbox overhaul, and the hull restoration.



Few vessels of this generation receive a programme of this depth. Every work documented here was inspected and signed off on completion — with further detail on any individual work available on request.

Great Skipper

QUALITY APPROVED

BY GREAT SKIPPER · IMPERIAL YACHTING · DUBAI HARBOUR

IMPERIAL CHARTER YACHTING SERVICES L.L.C. · TRADE LICENCE 960574, DUBAI

DUBAI HARBOUR YACHT CLUB · IMPERIALYACHTING.COM · BOOKING@IMPERIALYACHTING.COM ·

+971 52 835 5939